BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Refixing of released Octoganal poles in International Airport roads in Ward No-07	
2	Estimate Cost	5.00 Lakhs	
3	Administrative Approved No and Date	BBMP/JC/YZ/AA/315/12-13, Date. 11.06.2012	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/34/12-13, Date. 20.06.2012	
5	Job Code No. and P Code No.	007-12-000064	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/04/12-13, Dt: 28.08.2012 Kannadaprabha e-Tender	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/YZ/WO/20/12-13, Dt: 10.12.2012	
10	Stipulation time of Completion	60 Days	
11	Actiual Date of Commencement		
12	Actiual Date of Completion		
13	Delay if any	Nil	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	15-12-2015	
19	MB No. and Page No.	MB No. 1205/10-11 Page No. 120485 -120491	
20	BR No. and Date	98/13-14, 30-01-2014	
21	Section officer	Sri P Jnaneshvar A.E	
22	Sub Division Office	Sri P Jnaneshvar A.E	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore